



LAKE WORTH TRAIL

Project Update

March 23, 2017

Lake Worth Regional Coordination Committee Meeting

City of Fort Worth
Park and Recreation Department

Project Outline


- Budget: \$7,347,234
- Approx. 5.5 miles
- Challenges
 - Topography
 - Soil Condition
 - Easements
 - Narrow ROW
 - Budget



Current Status

- CMAR Onboard
Haydon Building Corp
 (M&C Approved on
 Aug 16, 2016)
- Design 90% Set
 Completed
 (Dec 15, 2016)
- Study of Change in
 Alignment due to Soil
 Failure






Mass Soil Failure

Rapid advancement of mass soil movement was observed adjacent to trail alignment at east side of Trinity River in Camp Carter Property



Alignment Change

- Currently Feasibility Study
 - Coordination Meeting with YMCA:
December 9, 2016
 - Stakeholders Meeting:
March 8, 2017
 - Project Team Site Study:
March 15 & 21, 2017



Schedule

- Design
 - Contract Amendment: May 2017
 - Design Completion: July 2017
 - Review & Approval: August 2017

- Construction
 - GMP: September 2017
 - Construction: October 2017 - January 2019

Contact:

Project Manager

Naoto Kumazawa, Landscape Architect

Naoto.Kumazawa@fortworthtexas.gov

817-392-5742