


Lake Worth Trail Project Update


Lake Worth Regional Coordination Committee Meeting December 13, 2018

Presented by: Carlos Gonzalez

City of Fort Worth Park & Recreation Department



- Preliminary Alignment Study – completed in 2015
- Phase 1 currently underway



• Phase 1

- Has been divided into two sections due to the challenges in this area
- Phase 1A
 - Arrow S. Park to Marion Sansom Park
- Phase 1B
 - Marion Sansom Park, River Oaks and YMCA Camp Carter Welcome Center



Phase 1A Status

- Preparing an Interlocal agreement with TRWD for two pedestrian bridges
- Consultant is finalizing plans for bid advertisement
- Preparing the an application for use of TxDOT ROW





- Preparing an Interlocal agreement with River Oaks for access
- PARD construction staff is working at Marion Sansom Park
- Once Phase 1A Design is completed, the City will initiate the design for Phase 1B





Schedule

Phase 1A

- Design Completion
- Advertisement
- Bid Opening
- Construction Start
- Construction Completion

Phase 1B

- Design start
- Design completion
- Advertisement
- Bid Opening
- Construction Start
- Construction Completion

February 2019* March 2019 April 2019 July 2019 May 2020

March 2019 August 2019 September 2019 October 2019 February 2020 November 2020

*Contingent on TxDOT permit application review schedule



Lake Worth Trail

Contact:

Carlos Gonzalez, Park Planner <u>Carlos.Gonzalez@fortwrothtexas.gov</u> 817-392-5742

