



# Welcome

The Presentation will begin at 6:05pm

**Please Note:** Please remain muted during the presentation. We will answer all questions at the end. If you have a question please post it in the chat, the chat button is at the bottom of the Webex display, highlighted on the right side of the screenshot below. The presentation will be recorded.

Thank you.





# Westcliff Drainage Improvements and Sanitary Sewer Rehabilitation


September 21, 2023

Project Manager: Mike Bennett, PE, PMP

Assistant Project Manager: Dillon Johns, EIT

# Project Background

- Combined project - Water, Sanitary Sewer, and Storm Water
- Reasons for project:
  - Frequent flooding and undersized drainage pipes
  - Undersized water pipes
  - Aging and undersized sanitary sewer pipes
- Final phase of drainage project




# Storm Water



- 3 phase drainage improvement project
  - Phases 2A and 2B are complete


## Project Updates



- Construction on W. Seminary Dr. and Cherokee Trail is complete.
- Contractor is working on inlets, the storm drain outfall, and rebuilding the roadway on Trail Lake Dr.
- Trail Lake Dr. closure has been extended to January or February.
  - Delays from franchise utility conflicts, additional water pipe installation, and easement acquisitions.




## Traffic Impacts



- Trail Lake Dr. detour will be in place until roadway is reopened.
- Residents on Wyndale Ct. and Sierra Ct. will have temporary periods where driveways are inaccessible, notice will be provided in advance.
- Work on Trail Lake Dr. between W. Seminary Dr. and South Dr. will be scheduled to avoid impacting school bus traffic.

## Detour Details



- Please seek alternate routes.
- If traveling south on Trail Lake Dr. the detour will be:
  - Suffolk Dr. to Carolyn Rd. to South Dr.
- Please drive safely on neighborhood streets.
- Trail Lake Dr. between W. Seminary Dr. and South Dr. will be open outside of working hours.



## Project Details

- Circle C Construction Company is building the project
- Brian McGill is the City Inspector
- Project webpage:  
<https://www.fortworthtexas.gov/projects/cfw-westcliffdrainage>



# Questions?

**Project Manager: Mike Bennett, PE, PMP**

(817) 392-7891

[Mike.Bennett@fortworthtexas.gov](mailto:Mike.Bennett@fortworthtexas.gov)

**Asst. Project Manager: Dillon Johns, EIT**

(817) 392-7326

[Dillon.Johns@fortworthtexas.gov](mailto:Dillon.Johns@fortworthtexas.gov)

**Inspector: Brian McGill**

(817) 392-2695

**Contractor: Keegan Jonkers**

(817) 980-7200