

# Lake Worth Trail


## Project Update

Lake Worth Regional Coordination Committee Meeting  
May 16, 2019

Presented by: Carlos Gonzalez

City of Fort Worth  
Park & Recreation Department

- Funding: Lake Worth Gas Lease Capital Project Funds
- Preliminary Alignment Study – completed in 2015
- Phase 1 – currently underway





- Phase 1

- Has been divided into two sections due to the challenges in this area

- Phase 1A

- Arrow S. Park to Marion Sansom Park

- Phase 1B

- Marion Sansom Park, River Oaks and YMCA Camp Carter Welcome Center





## Phase 1A Status


- Preparing the an application for use of TxDOT ROW
- Consultant is finalizing plans for bid advertisement
- Trail is about 16,000 Linear Feet or 3 Miles





## Phase 1B Status

- Executed an Interlocal agreement with River Oaks for access
- PARD construction staff is working at Marion Sansom Park
- Trail estimated to be 21,000 Linear Feet or 4 Miles (Including Marion Sansom Park Trail)



# Schedule

## Phase 1A

- |                           |                |
|---------------------------|----------------|
| • Design Completion       | July 2019*     |
| • Advertisement           | August 2019    |
| • Bid Opening             | September 2019 |
| • Construction Start      | November 2019  |
| • Construction Completion | October 2020   |

## Phase 1B

- |                           |                |
|---------------------------|----------------|
| • Design start            | June 2019      |
| • Design completion       | April 2020     |
| • Advertisement           | May 2020       |
| • Bid Opening             | June 2020      |
| • Construction Start      | September 2020 |
| • Construction Completion | August 2021    |

\*Contingent on TxDOT permit application review schedule

# Lake Worth Trail

**Contact:**

Carlos Gonzalez, Park Planner

[Carlos.Gonzalez@fortwrothtexas.gov](mailto:Carlos.Gonzalez@fortwrothtexas.gov)

817-392-5742



# Thank you

